

MINUTES
BUILDING & GROUNDS COMMITTEE MEETING
BOARD OF EDUCATION
SLINGER SCHOOL DISTRICT
Thursday, April 27, 2017

Committee Members Present: Roman Weninger, Bruce Hassler and Ken Strupp

Board Members Present: Cherie Rhodes (Clerk)

Administrators Present: Daren Sievers, Jim Curler (excused), Mike Karius, Jenny Boyd and Phil Ourada

Guests Present: Nathan Schieve (Bray), Andre Lorenzen (Miron), Mike Kirsch (Hassinger), and Jim Hassinger (Hassinger)

Committee Chair, Roman Weninger, called the meeting to order at 8:30 AM

1. Phase 03 Projects (Slinger High School – Auditorium)
 - a. Construction Progress
 - i. Miron/Hassinger – Updates As Necessary
 - a. Mobilization / Construction Progress - Trailer, signage and traffic flow are set.
 - b. Concession Building - 100% on subs. Developing a new schedule since we are month behind due to the lack of approval by village of building permits. Still working to hit August date.
 - c. High School/Auditorium - Almost there on subs for HS/Auditorium. Relocating utilities.
 - ii. Building + Site Permitting Update
 1. After meeting with village engineer, it was agreed that the permits would be issued tomorrow, April 28th.
 - iii. Additional Scope Items to Consider – In Progress
 1. Will have a update for the May 11th meeting of the higher priority items.
 - iv. Next meeting will be Thursday, May 11, 2017 at 7:00 AM
 - a. Construction Progress
 - i. Construction Progress Updates – As Necessary
2. Phase 02 Projects (Addison Elementary – Allenton Elementary)
 - a. Construction Progress
 - i. Construction Progress Updates – As Necessary
3. Additional Staff Meetings
 - a. 2017-04-27: High School Groundbreaking – 10:00-10:30 am
 - b. 2017-05-01: High School Summer '17 Reno Furniture – HS Administration/Bray

Weninger adjourned the meeting at 9:15 AM

Date Posted: April 27, 2017