

MINUTES
BUILDING & GROUNDS COMMITTEE MEETING
BOARD OF EDUCATION
SLINGER SCHOOL DISTRICT
August 25, 2016

Committee Members Present: Roman Weninger, Bruce Hassler and Ken Strupp

Board Members Present: Cherie Rhodes (Clerk)

Administrators Present: Daren Sievers, Mike Karius and Jenny Boyd

Guests Present: Nathan Schieve (Bray), and Matt Wolfert (Bray)

Committee Chair, Roman Weninger, called the meeting to order at 7:00 a.m.

1. Phase 03 Projects (Slinger High School – Auditorium)
 - a. Schematic Development – As Available
 - i. Construction Manager Interview Structure/Questions Review--discussion and clarification of the interviews and questions
 - ii. Interviewees Walkthrough – 2016-08-31
 1. Shortlist Released / Interviews Scheduled – 2016-09-13
 - a. CG Schmidt – 7:00-8:00 am
 - b. JP Cullen – 8:15-9:15 am
 - c. CD Smith – 9:30-10:30 am
 - d. Miron – 10:45-11:45 am
 - iii. Schematic Reviewed Items--showed updates to each of the following areas
 1. STEM / Tech Ed
 2. Music / Auditorium
 3. Library / School Store
 4. Special Ed
 5. Fitness Areas
 6. Main Office / Guidance
 7. Concessions
2. Phase 02 Projects (Addison Elementary – Allenton Elementary) Review of Schedule
 - a. Construction Progress – Contract Awarded
 - i. Construction Kickoff Meeting – 2016-09-08
 - ii. Ground Breaking Event – TBD w/ District-Miron
3. Phase 01 Projects (Slinger Elementary – Slinger Middle School)
 - a. Construction Progress
 - i. Construction Progress Updates – Progress is on track to complete before students arrive next week
 - ii. Construction Cost Update – Reviewed Summary

Weninger adjourned the meeting at 9:18 a.m.

Date Posted: 8/29/2016