

**MINUTES**  
**BUILDING & GROUNDS COMMITTEE MEETING**  
**BOARD OF EDUCATION**  
**SLINGER SCHOOL DISTRICT**  
September 22, 2016

Committee Members Present: Roman Weninger, Bruce Hassler and Ken Strupp

Board Members Present: Cherie Rhodes (Clerk)

Administrators Present: Daren Sievers, Jim Curler, Mike Karius and Jenny Boyd

Guests Present: Eric Ohlfs (Bray), Nathan Schieve (Bray), and Matt Wolfert (Bray)

Committee Chair, Roman Weninger, called the meeting to order at 7:00 AM.

1. Phase 03 Projects (Slinger High School – Auditorium)
  - a. Schematic Development – As Available
    - i. Construction Manager – Additional Submittals discussed
    - ii. Select CM Partner – Pending Prior Discussion
    - iii. Schematic Review Items – Feedback from HS User Groups
      1. Heard plan revision suggestions based on feedback from the discipline user groups.
2. Phase 02 Projects (Addison Elementary – Allenton Elementary)
  - a. Construction Progress – Groundbreaking Scheduled
    - i. Construction Progress Updates – Recent Meeting 2016-09-20
      1. Temporary Drive/Fencing – Week of 2016-09-26
      2. Excavation Start – Week of 2016-10-03
    - ii. Ground Breaking Reminder – Monday, 2016-09-26 – 6:00 pm
      1. Casual attire
    - iii. Student Groundbreaking Events – Week of 2016-10-03
    - iv. Bio retention Additional Consideration – Allenton Elementary
      1. Sievers reached out to affected property owners and outlined our plans for the change and that there would be landscaping added back in after the project was complete.
3. Phase 01 Projects (Slinger Elementary – Slinger Middle School)
  - a. Construction Progress
    - i. Construction Progress Updates – As Necessary
      1. Slinger Elementary - Turned over to staff by the end of October.
      2. Slinger Middle School – Certificate of Occupancy Received
    - ii. Update to Construction Cost – Pending Final Pricing
4. Additional Staff Meetings
  - a. TBD: Slinger HS Auditorium – Schematic Review – Auditorium Tour Group

Weninger adjourned the meeting at 9:12 AM

Date Posted: 9/22/2016